

ID	Task Name	Duration	Start	Finish
50	Install rebar in outside perimeter of footing if necessary	1.13 days	Mon 8/4/08	Mon 8/4/08
51	INSPECTION - OPEN DITCH & POWER POLE	1.13 days	Tue 8/5/08	Tue 8/5/08
52	Pour concrete and set house corners	1.13 days	Wed 8/6/08	Wed 8/6/08
53	Concrete cure time	2.31 days	Thu 8/7/08	Sat 8/9/08
54	Build foundation	3.5 days	Mon 8/11/08	Wed 8/13/08
55	INSPECTION - FOUNDATION	1.13 days	Wed 8/13/08	Wed 8/13/08
56	Deliver dumpster to site	1.13 days	Mon 8/11/08	Mon 8/11/08
57	Waterproofing, gravel, drain lines	1.13 days	Fri 8/15/08	Fri 8/15/08
58	Rake inside and outside foundation	9 hrs	Mon 8/18/08	Mon 8/18/08
59	INSPECTION - WATERPROOFING AND DAMPROOFING	1.13 days	Mon 8/18/08	Mon 8/18/08
60	Order sand clay or metal for garage and porches	9 hrs	Tue 8/19/08	Tue 8/19/08
61	Backfill and tamp garage and porches	9 hrs	Tue 8/19/08	Tue 8/19/08
62	Install expansion joint around garage and porches	9 hrs	Tue 8/19/08	Tue 8/19/08
63	Pre-treat (termite) garage, porches and inside foundation	1.13 days	Tue 8/19/08	Tue 8/19/08
64	INSPECTION - PRE TREAT	1.13 days	Wed 8/20/08	Wed 8/20/08
65	INSPECTIONS - SLAB	1.13 days	Wed 8/20/08	Wed 8/20/08
66	<i>Sign Sub Agreement and Proof of Insurance - Concrete Finishing</i>	9 hrs	Fri 8/15/08	Fri 8/15/08
67	Pour garage and porch slabs (add fiber mesh)	1.13 days	Wed 8/20/08	Wed 8/20/08
68	Subcontractor Preparation, Group 2	3.5 days	Mon 7/21/08	Wed 7/23/08
69	Prepare Framing Sub Agreement	9 hrs	Mon 7/21/08	Mon 7/21/08
70	Prepare Shingle Sub Agreement	9 hrs	Tue 7/22/08	Tue 7/22/08
71	Prepare Plumbing Sub Agreement	9 hrs	Wed 7/23/08	Wed 7/23/08
72	Prepare Mechanical Sub Agreement	9 hrs	Wed 7/23/08	Wed 7/23/08
73	Prepare Electrical Sub Agreement	9 hrs	Wed 7/23/08	Wed 7/23/08
74	Prepare Insulation Sub Agreement	9 hrs	Wed 7/23/08	Wed 7/23/08
75	Prepare Drywall Sub Agreement	9 hrs	Wed 7/23/08	Wed 7/23/08
76	Prepare Veneer Sub Agreement(s)	9 hrs	Wed 7/23/08	Wed 7/23/08
77	Framing	28.44 days	Fri 8/15/08	Thu 9/18/08
78	<i>Sign Sub Agreement and Proof of Insurance - Framing</i>	1.13 days	Fri 8/15/08	Fri 8/15/08
79	Garage and/or porch concrete cure time	2.31 days	Wed 8/20/08	Thu 8/21/08
80	Deliver materials for entire framing package	1.13 days	Wed 8/20/08	Wed 8/20/08
81	Install sill plate and outer band	1.13 days	Thu 8/21/08	Thu 8/21/08
82	Install 1st floor joists or TJI system	1.13 days	Thu 8/21/08	Thu 8/21/08
83	INSPECTION - OPEN FLOOR	1.13 days	Fri 8/22/08	Fri 8/22/08
84	Lay 1st floor decking	1.13 days	Sat 8/23/08	Sat 8/23/08
85	Frame 1st floor walls and corners	1.13 days	Mon 8/25/08	Mon 8/25/08
86	Set up crane for roof trusses	9 hrs	Mon 8/25/08	Mon 8/25/08
87	Install 2nd floor system	4.69 days	Tue 8/26/08	Fri 8/29/08
88	Frame 2nd floor walls, corners and stairs	5.88 days	Sat 8/30/08	Fri 9/5/08
89	Install wall sheathing	1.13 days	Fri 9/5/08	Sun 9/7/08
90	Set roof trusses	4.69 days	Mon 9/8/08	Thu 9/11/08
91	Roof decking and felt	2.31 days	Fri 9/12/08	Mon 9/15/08
92	Tie up loose ends (steps, decking, sheetrock nailers)	2.31 days	Tue 9/16/08	Wed 9/17/08
93	Hang exterior doors and install windows	1.13 days	Thu 9/18/08	Thu 9/18/08
94	<i>Sign Sub Agreement and Proof of Insurance - Shingle Installers</i>	1.13 days	Wed 9/10/08	Wed 9/10/08
95	Install shingles and ridge vent	4.69 days	Mon 9/15/08	Thu 9/18/08
96	Utility Rough-Ins	39.13 days	Fri 8/15/08	Wed 10/1/08
97	<i>Sign Sub Agreement and Proof of Insurance - Plumbers</i>	9 hrs	Fri 8/15/08	Fri 8/15/08
98	Rough-in plumbing on main floor and bonus room	5.88 days	Mon 9/15/08	Fri 9/19/08
99	<i>Sign Sub Agreement and Proof of Insurance - Electrical</i>	9 hrs	Fri 8/15/08	Fri 8/15/08